




KRISHNASAMY

College of ENGINEERING & TECHNOLOGY

Approved by AICTE & Affiliated to Anna University
Anand Nagar, Nellikuppam Main Road, S. Kumarapuram, Cuddalore - 607 109, Tamil Nadu.
☎ (04142) 285 601 - 604 🌐 www.kcet.in ✉ info@kcet.in

Consultancy – Tamilnadu Water Investment Company Limited Dated:12.02.2020

 **Tamilnadu Water Investment Company Limited**
Bharathi Road, Cuddalore Municipality Building,
Cuddalore – 607 001, Email twicawdud@gmail.com

To
The Principal,
Shri Krishnasamy Engineering College,
Nellikuppam Main Road,
Cuddalore.

Lr No. F. Cuddalore SWD / Package II / PMC / TWIC / 2020 / dated 12/02/2020

Sir,

Sub: Cuddalore Integrated SWD Package II – RCC sidewall concrete M25 mix – concrete cube cast on 14/01/2020 testing for compressive strength on 28th day – Reg

I send herewith one set of concrete cubes (3 Nos) cast on 14/01/2020 for RCC sidewall concrete with M25 mix testing 28th day compressive strength, through contractor M/s Prayog Projects, Erode – 11.

I request you to test the compressive strength of 28th day concrete cubes as per IS specifications and the test report may please be communicated at an early date.

With Regards,
 12/2/2020
TL/PMC/TWIC/Cuddalore

Head Office: "POLYHOSE TOWER" (SPIC Annex BLDG), First Floor, No.86, Mount Road, Guindy, Chennai
032, Tel: +91-44-22351870 / 71 & Fax: +91-44-22351894

Inward Letter

KRISHNASAMY COLLEGE OF ENGINEERING & TECHNOLOGY
ANAND NAGAR - NELLIKUPPAM MAIN ROAD - S. KUMARAPURAM CUDDALORE - 607109
Phone: 04142285601 Fax: 04142290394

RECEIPT

Receipt No: TC19/04072 Date : 14/02/2020

Name : TAMILNADU WATER INVESTMENT Class :

Particulars	Amount
TESTING CUBES	720.00
Total	720.00

Amount in Words: Seven Hundred and Twenty Only




Cashier

Bill receipt for testing



KRISHNASAMY

College of ENGINEERING & TECHNOLOGY

Approved by AICTE & Affiliated to Anna University

Anand Nagar, Nellikuppam Main Road, S. Kumarapuram, Cuddalore - 607 109, Tamil Nadu.

☎ (04142) 285 601 - 604

🌐 www.kcet.in

✉ info@kcet.in



KRISHNASAMY COLLEGE OF ENGINEERING & TECHNOLOGY
CUDDALORE - 607 109

DEPARTMENT OF CIVIL ENGINEERING

Receipt No: FC19/04072 dt 14/02/2020

To: Tamilnadu Water Investment Company Limited,
Bharathi Road, Cuddalore Municipali Building,
Cuddalore-607001
Email twicswdcud@gmail.com

Date: 15/02/2020

Sub: Testing of Concrete Cubes - Reg.

S. No	Mark on the Specimen	Grade of Concrete	Date of Casting	Date of Testing	Weight of Cube (kg)	Ultimate Load (kN)	Compressive Strength (N/mm ²)
1	M-25-I 05/02/20	M25	05-02-2020	14-02-2020	8.445	508	22.57
2	M-25-I 05/02/20	M25	05-02-2020	14-02-2020	8.345	492	21.86
3	M-25-I 05/02/20	M25	05-02-2020	14-02-2020	8.420	530	23.55
4	M-25-II 05/02/20	M25	05-02-2020	14-02-2020	8.355	639	28.40
5	M-25-II 05/02/20	M25	05-02-2020	14-02-2020	8.440	469	20.84
6	M-25-II 05/02/20	M25	05-02-2020	14-02-2020	8.365	668	29.68

(Sample not drawn by KCET)

P. C. W.
Faculty In-charge
15/2/2020



Received
M. Narayanan

M. Narayanan
Principal
PRINCIPAL
Krishnasamy College of
Engineering & Technology
Benji Kumarapuram
Cuddalore - 607 109

Testing report for the given sample