

KRISHNASAMY

College of

ENGINEERING & TECHNOLOGY

Approved by AICTE & Affiliated to Anna University

Consultancy – Railways and Highways Contractors Dated: 27.04.2022

FROM. M. Raj kumao, Railways & Highways contoa (too, NH 532, NH Poojects, Viou dhachalam. TO , -The poincipal, Korshmaswamy engineering college, cuddalose, sub: - cement test reg. Respected 315, our company is doing Boidge Wook in NH 532 near vioudhachalam Agoicaltuse officeen N.H. so i humbly ask you to test the cereant for our work. V. OKKLL your's Fatthfally Ehcl:- 1. camont hag- 2 Nos M. RAJKUMAR HIGHWAY CONTRACTOR Nos-5.1 ME COMPLEX, PAPER MILL ROAD, TAJ MAGAR. SPE COLONY, ERODE - 10 9629474919 Date: 27.04.2022 place: Vioudhachalam To Sin/madam, Collect Rs 1350/ for Cement testing Q. Qui

Inward Letter



PAID

Bill receipt for testing



KRISHNASAMY

College of

ENGINEERING & TECHNOLOGY

Approved by AICTE & Affiliated to Anna University



KRISHNASAMY COLLEGE OF ENGINEERING & TECHNOLOGY

ANAND NAGAR, S.KUMARAPURAM, CUDDALORE- 607109

DEPARTMENT OF CIVIL ENGINEERING

Receipt No.FC21/04307, Dt.27/04/2022

Date: 09.05.2022

Te

Mr.M.RAJKUMAR, HIGHWAY CONTRACTOR, No:S-7, Mr. COMPLEX, PAPER MILL ROAD, TAJ NAGAR, SPB COLONY, ERODE-10

V. Deepakkumar

Test on Cement Sample

8940776677

The physical properties of cement supplied by the client were investigated and results are given in Table 1.

Table 1. Physical Properties of cement supplied

SI.No.	Description	Values
. 1	Consistency	33%
2	Initial setting time	100 minutes
3	Final setting time	400 minutes
4	Specific gravity	2.54
5	Fineness of cement	8%
6	Soundness test	8 mm

Test Conducted by: 1.Er.C.Sureshkumar € 8475 2.Er.N.Vimalraj - № 97

Faculty In-charge

CUDDALORE SON HOS

Principal

PRINCIPAL Erishnasamy College of Engineering & Technology Senji Kumarapuram Cuddalore - 607 108.

Testing report for the given sample